



# 2017 School Bond Update

Coby Dennis, Deputy  
Superintendent

Boise School District No. 1



*Educating Today*  
for a better tomorrow

# Boise School District

Bond Update

# 2017 Bond Overview

- ▶ \$172.5 Million Bond
- ▶ 10 Year Educational Facilities Master Plan:
  - ▶ Reduce Overcrowding
  - ▶ Increase Safety
  - ▶ Improve Educational Opportunities
- ▶ Facility Improvement for All 48 Schools
- ▶ 22 Major School Projects
- ▶ Mid-Way through Phase I
- ▶ Overall Investment of \$210 Million over 10 Years

# Finishing up

- ▶ Timberline - Addition of Art & Science Wing
  - ▶ Currently moving into the new space
  - ▶ Ribbon Cutting scheduled for Aug 29<sup>th</sup> at 10 AM
- ▶ Dennis Technical Educational Center (DTEC) Expansion
  - ▶ Scheduled to be completed in mid August
  - ▶ Ribbon Cutting scheduled for Aug 28<sup>th</sup> at 10:30 AM
- ▶ Amity - New School
  - ▶ Scheduled to be complete by mid August
  - ▶ Demolition currently underway on the old building
  - ▶ Ribbon Cutting scheduled for Aug 30<sup>th</sup> at 10 AM
- ▶ Whittier
  - ▶ Scheduled to be completed mid December
- ▶ Boise High New Gym and Music Wing
  - ▶ Scheduled to be complete by Late February/Early March

# New Projects

## ▶ Hillside Gym

- ▶ Currently working on the site work and Parking
- ▶ Construction is scheduled through mid March
- ▶ Move in schedule (tentative) over spring break
- ▶ Remodel of old cafeteria scheduled from March through August

## ▶ Fairmont Gym

- ▶ Currently working on the site work and Parking
- ▶ Construction is scheduled through mid March
- ▶ Move in schedule (tentative) over spring break
- ▶ Remodel of old cafeteria scheduled from March through August

# New Projects

## ▶ Taft Gym

- ▶ Currently working on the site work and Parking
- ▶ Construction is scheduled through mid March
- ▶ Move in schedule (tentative) over spring break

## ▶ Maple Grove Gym/Classrooms

- ▶ Will break ground in the next couple of weeks
- ▶ Construction scheduled through next summer
- ▶ Move in schedule (tentative) over summer 2019

THANK YOU

The background features abstract, overlapping geometric shapes in various shades of green, ranging from light lime to dark forest green. These shapes are primarily located on the right side of the frame, creating a modern, layered effect against the white background.